MOBILE-9945744759

SHRIYA CONSTRUCTION AND CONSULTANCY

#1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town Bangalore 560064.

No. BBMP /PMC/Y-D/PKG-11/2021-22 **Date: 23-03-2022**

To,
The Executive Engineer,
Yelahanka Divison,
Bangalore 560064.

SUB: PMC CERTIFICATE

Dear Sir,

This is to certify that all the items of Works have been carried our satisfactorily as per specifications and the details below.

Name of Work :- "Name of Work :-Restoration and Improvements of Channamma and Narayanappa layout, Narayanagowda layout, Basavalingappa layout and surrounding areas in ward no -03 of Yelahanka New town Sub division (PACKAGE NO-11)".

Job code: **003-22-000007**

Work Order No: **BBMP/EE/YNK.D/EPMT-08/W.O/119/2021-22**
Dated 22-02-2022

Bill Number: First & Part Bill.

Name of contractor: **Sri C. Halappa, Chawlahiriyur, Kadur Taluk, Chikkamagaluru, - 577180, Karnataka.**

Value of Work:

BR No.

AE

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

MOBILE: 9945744759

SHRIYA CONSTRUCTION AND CONSULTANCY

#1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town Bangalore 560064.

Sl No	Description of Work	Unit	BOQ Quantity	EXE Quantity
1	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications MORTH Specificatio MORTH Specification No.301Loading and unloading with 10km lead.	cum	10299.30	8119.39
2	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications.	Sqm	34331.00	20298.47
3	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications Clause 401 of MORTH V Revision	cum	8584.50	3044.77
4	KSRRB M600-1.Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and 0.86cum and fine aggregate @0.58cum over a prepared sub-base,coarse and fine aggregate conforming to IS: 383-2016,aggregate cement ratio not to exceed 15:1.Aggregate gradation after blending to be as per Table 600-1,optimum moisture content to be determind during trial length construction,concrete strength not be determinde during trial length costruction, concrete strength not to be less than 10Mpa at 7 days,mixed in a batching plant,transported to site,laid with a paver,compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per spectications. Clause 601 of MORTH V Revision and IS 456 Table-5 , with OPC at 150 kg/cum and coarse aggregate 0.86 cum,fine aggregate 0.58 cum using concrete Batch mix Plant at 75 cum/hr capacity with fixed form paver	cum	2503.80	1042.11

SHRIYA CONSTRUCTION AND CONSULTANCY

AE

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಾರ್ಯಾಲಯ ಉಪನಗರ ಉಪವಿಭಾಗ, ಬೆಂಗಳೂರು-106

MOBILE:9945[illegible]

SHRIYA CONSTRUCTION AND CONSULTANCY

#1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town Bangalore 560064.

5	Constructing un-reinforced,plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum,fine aggregates at 0.46 cum,coarse and fine aggregate conforming to IS:383-2016,with Superplastizer at 3 Its conforming to IS 9103-2008.mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design,laid in approved fixed side form work (sreel channel,layning and fixing of 125 micron thick polythene fim, wedges, steel plates including levelling the form work as per drawing). & Speration the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a construction and longitudinal joints,including groove cutting charges,joint filler,separation membrane of impermiable plastic sheet of 125 micron,sealant primer, joint sealant, admixtures as approved, curring compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials,labour,hire charges of machineries, all load & lift charges etc, complete as per	cum	2503.80	1042.11
6	KSRB 4-1.6: Providing and laying in postion Plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2 Page No-13, Item No-4.6.,(PWD BCSR 2018-19)	cum	75.90	73.60
7	KSRB 4-1.3 : Providing and laying in position plain cement concrete ofg Mix 1:4:8 with opc @180kgs, with 40mm and down size graded granite metal coarse aggregates@0.85 cum and fine aggregates @0.57 cum machine mixed , machine mixed, concrete laid in layers mot exceeding 15cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per Specifications.	cum	445.58	88.80
8	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications	cum	3006.66	763.79

SHRIYA CONSTRUCTION AND CONSULTANCY

AE.

9	Providing and laying plain/ reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of materials, labour, HOM complete as per specifications. Wall and Bottom Thickness 15 cm	Cum	853.17	209.57
10	KSRRB M 2200-6 Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. MORTH Specification No 1600 & 2200 TMT Bars Fe 500	Tonne	52.91	10.10
11	Providing and Fixing pre cast covering Slab of 100mm thick made out of CC jelly 20mm and down size with steel reinforecement , inclunding form work, lift charges, curing including cost of all materials ,Labour,Hire charges of machineries,loading onloading,lead and lift,Transportation etc,complete. as per Engineer in-charge.	Sqm	2191.50	520.83
12	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.	Sqm	219.60	71.16
13	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C 1:2:4 with top and bottom width 114 and 165 mm respectively , 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials , labour,hire charges of machinery, loading, unloading, lead and lift transportation ect	No	9322.22	8178.00
14	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.	Sqm	1900.85	1070.09

SHRIYA CONSTRUCTION AND CONSULTANCY

AE.

MOBILE:9945744759

SHRIYA CONSTRUCTION AND CONSULTANCY

#1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town Bangalore 560064.

15	KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications	Cum	3527.80	1601.01

SHRIYA CONSTRUCTION AND CONSULTANCY

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು-106

AE